

# Trinity Colwyn Bay



Build Update  
August 2022

# Trinity Build Updates

Roof felt & battened; slates will go on as soon as roof lights are fitted - roof expected to be finished for August bank holiday, internal works can then full steam ahead.

Roof lights due to be delivered today, apertures commenced for roof lights (circa this week and next week to complete).

3rd floor steel install commences from Monday 18th July ( a week earlier than expected).

Ground and 1st floors 100% 1st fixed M&E.

2nd Fix Drylining commences on Monday 18th July.

## Next Month planned works

Install 3rd floor timbers

Final visit on truss steel install

Removal of existing timber trusses

1st Fix 2nd & 3rd floor drylining

1st Fix M&E

Commence external works (Drainage etc)

Completion will be in Q4 2022, further more approximate date to be issued in the coming weeks as is dependant on the upcoming deliveries being on time, other than that, all looking great for completion before the end of the year and plenty of workers on site.

















